



 **MOTOROLA SOLUTIONS**

State of North Dakota

SIRN 2020 Status Update

June 2022



SIRN 2020 June Status Update



Phase 1 / Group 2 Status-

- Phase One / Group 2 consist of the following locations (Williston, Cavalier, Bottineau, Dickinson, Central Communications, State Radio Back Up)
 - VPN Core setup / Configurations / Testing
 - » Bismarck VPN testing completed / Fargo VPN testing to get scheduled for Mid-July
 - Deployable Laptop Configuration / testing- Item postponed until the operational requirements are defined by DES / State Radio and NDITD

Phase 1 / Group 3 Status- Group is Cut over

- Finals Documents are being completed and will posted to closed this group out.
 - R56 audit has been completed clean up planned to be completed in July

Phase 1 / Group 4 Status-

- Phase One / Group 4 consist of the following locations (Traill / Steele 911, Pembina Dispatch Center , Pierce State 911, Rolette State 911 and Mercer / Oliver 911)
- PSAP cutover Targets-
 - Mercer / Oliver 911 (Cutover Complete on 5/9/22)
 - Rolette State 911 (Cutover Complete on 6/8/22)
 - Pembina Dispatch Center(Training planned for wk of 7/4 and cutover on 7/20/22)
 - Traill / Steele 911(Aug-2022)- Site pulled into Aug/22 as requested
 - Pierce State 911 (Sep-2022)
- Planning R56 Audits for mid-June for locations that have cutover

SIRN 2020 June Status Update



RF Phase Status (Phase 2, Group 1, 2, 3 and 4)

- Shelter Status for sites targeted for 2022
 - » (12) Shelter Generators have been Ordered to prepare for additional shelter orders
 - Shelter manufacturing is in process, Shelters are planned to start shipping in early May.
 - 1 shelters awaiting site conditions to improve to install
 - » (25) Additional Shelters have been pre-ordered to help reduce equipment lead time
 - (5) shelters NTP's for the 2022 Build Season have been received
 - Additional NTP's will be requested after the Lease Exhibits are completed/Approved
- Civil Work Update-
 - » Team is in process of scheduling civil work for the Q2 locations identified
 - » Group 4 site walks completed at 14 locations and Lease Exhibits are in process of being finalized
- MOU /Lease/ Co-Lo Locations in process (Qty 22)- No change at this time
 - Additional Leases in Process-
 - » (22) Sites walks have been completed. Group Status-
 - (9) locations completed
 - (7) locations are in review (tower owner, legal, etc..).
 - (6) additional RF locations have been obtained by the State and planned for the 2022 civil build season

SIRN 2020 June Status Update



1928
2018 | YEARS

RF Phase Status (Phase 2, Group 1, 2 and 3) Cont.

- Early Adopter locations updates-
 - Drive testing Reports has been completed and shared with the team for Williston/Williams Co, Grand Forks, Minot and Bismarck area's.
 - Bismarck Simulcast RF is active(4 locations)
 - » Acceptance Test Plans(ATP) for the Simulcast locations (Qty-4) and (4) surrounding ASR locations have been completed
 - Added one additional RF ASR site (New Cingular Wireless) that will help with Coverage of area
 - » Working on completing Secondary Backhaul connections with State team
- Overall Site Build Status for Mobile Coverage (State NTP received for 107 locations Contract Locations + One Change Order)

Region	Close Out	In Process	Open	QTY of Sites
NE	8	1	12	21
NW	12	4	13	29
SE	5	5	11	21
SW	15	6	16	37

Total	40	16	52	108
--------------	-----------	-----------	-----------	------------

- Closeout- Civil Construction complete, Site ATP's and Final Documents.
 - (40) locations have been completed
- In Process- Sites with Partial Civil Construction complete
- Open- Sites requiring leases / owner approval, sites requiring build plans and sites with NEPA issues or Civil Scheduling

SIRN Build Out : NEXT STEPS



1928
2018 | YEARS

Phase 2 / Group 1 (State Owned Locations)

- Work with State to help resolve build plan for State locations requiring changes and locations with possible NEPA issues (QTY-8)
 - State team is working with internal groups to determine next steps

Phase 2 / Group 2 (Early Adopters)

- Work with State team to complete simulcast secondary backhaul connections and fail over testing (Bismark Area is in process)
- Schedule and complete ATP testing for target locations

Phase Two / Group 3

- Work with Teams to get Lease Exhibit approval to Lock in lease targets
 - Order shelters for the completed lease locations for the 2022 build season

Phase Two / Group 4

- Project schedule is in process for the locations identified for this group should have a quick lease time (i.e past leases with site owners already completed)
- Update and Complete lease Exhibits for Approval to allow team to Order additional shelters

Phase Two Schedule-

- Groups 1-4 Project schedule is in process on being updated to determine new completion dates based on current location status and supply chain challenges
- A new schedule will be created for the last groups of RF locations (Group 5 = 16 and Group 6=16). This will complete the RF buildout schedule once baselined
 - State NTP expected later this year (early Q4)

State Team Core and RF training Planned

- On Site training has been completed with State teams
 - Final (2) week custom course topics are being identified

Core Work Planned (Remote Core VPN Connections Needed)-

- Bismarck VPN testing Complete / Fargo VPN testing targeted for mid-July
- State Wide P-25 Audio Logger Config / testing / implementation and training-
 - Logger training Scheduled for 6/28-6/30/22
- Radio Management- Hosted Service is being scheduled for the Week of 7/18/22