

State of North Dakota Interoperability Committee Update

Motorola Solutions



MOTOROLA
SOLUTIONS

- **Overview of Accomplishments since last SIEC meeting**
 - New MSI Project Manager introduced to project.
 - PSAP Refresher Training for 2 centers started (Cavalier) or on schedule for May.
 - McKenzie Console Operator Position Add order approved and placed.
 - Closing the gap on generator change order information.
 - Smart Connect returned to operational status.
 - Sites renamed for service and maintenance needs.
 - MSI assigning additional field resources, as needed, to expedite schedule.
- **Status of Sites**
 - # of Sites Currently Being Monitored (In service): 63
 - # of Sites Targeted for June: 21
 - ALLO Sites in Review: 26
 - # Sites in Civil: 9
 - # Sites in Final Equipment Install_Optimization: 21
- **Targeted Items of Concern_Resolution Status:**
 - Closeout package of information required moved to high priority, collaborative discussions between North Dakota and MSI teams taking place.
 - MSI collaboration with ALLO towers to define and identify final sites to be acquired by North Dakota.
- **Upcoming Work (June System Freeze will prevent ability to perform Acceptance Testing).**
 - Towner Sites Turn Up
 - Design Review for anticipated NDECC (State Radio) Turn Up.
 - Development of Method of Procedure for NDECC Turn Up by EOY 2025.
 - Richland County PSAP Refresher training (week of 5/19).
 - Redefine field Acceptance Testing Procedures to encourage sites be reviewed, document any identified issues, track corrections in a timely manner. This will equate to a quicker turnaround to site readiness for turn up.
 - Site NTP review to start Design Reviews for remainder of sites to be built.
 - MSI to begin review of coverage testing plan with intent to implement by region of the State.
 - Continued review of project financials as compared to project schedule to continue to recognize project progression.